Grantee: Cicero, IL

Grant: B-08-MN-17-0003

January 1, 2017 thru March 31, 2017 Performance

Grant Number:	Obligation Date:	Award Date:
B-08-MN-17-0003		
Grantee Name:	Contract End Date:	Review by HUD:
Cicero, IL		Reviewed and Approved
Grant Award Amount:	Grant Status:	QPR Contact:
\$2,078,351.00	Active	Jose Alanis
LOCCS Authorized Amount:	Estimated PI/RL Funds:	
\$2,078,351.00	\$508,018.17	

Total Budget: \$2,586,369.17

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The Town of Cicero, as other communities have faced in recent times, is undergoing a housing market crisis. Homes are being foreclosed upon, or at risk of being foreclosed throughout the Town. These foreclosures have caused property values to decrease, made abandoned and/or empty homes commonplace, and has destabilized the community. Every census tract in Cicero is "high risk" for foreclosure, but seven (7) have been identified as Cicero's target area for NSP Funds: 2133, 8134, 8142, 8136, 8141, 8143, and 8137.

Distribution and and Uses of Funds:

In order to recover from this disaster, The Town of Cicero must get homeowners back into these abandoned, foreclosed homes. The Town will need to have a "qualified" pool of buyers for the current and future stock of foreclosed homes. The Town will need to have qualified contractors to rehabilitate and/or stabilize lead-paint hazards to properties assisted with NSP Funds, and the rehabilitation and/or lead-paint stabilization needs to be carried out in a time efficient manner. The Town will need to publicize their NSP to ensure attention is drawn to it, and to increase the amount of "qualified" homebuyers. The Town will need to work closely with banks, realtors, counseling agencies, and homebuyers to ensure the process of purchasing a home is followed through. The Town will need to measure performance on an on-going basis to determine if the program is meeting and/or exceeding performance goals. The Town will need to be proactive rather than reactive in addressing safety concerns of blighted structures. The Town will need to implement each proposed activity in an efficient manner to ensure the success of the program.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall Total Projected Budget from All Sources	This Report Period \$0.00	To Date \$2,586,369.17
Total Budget	\$0.00	\$2,586,369.17



Total Obligated	\$0.00	\$2,586,369.17
Total Funds Drawdown	\$140.00	\$2,224,804.69
Program Funds Drawdown	\$0.00	\$1,964,498.25
Program Income Drawdown	\$140.00	\$260,306.44
Program Income Received	\$0.00	\$508,018.17
Total Funds Expended	\$140.00	\$2,230,959.86
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Funds Expended		
Overall	This Period	To Date
Town of Cicero	\$ 140.00	\$ 2,230,959.86

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	99.99%	.00%	.00%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$2,586,110.53	\$.00	\$.00
Limit on Public Services	\$311,752.65	\$.00	\$.00
Limit on Admin/Planning	\$207,835.10	\$246,354.39	\$224,092.03
Limit on Admin	\$.00	\$246,354.39	\$224,092.03
Most Impacted and Distressed	\$.00	\$.00	\$.00
Progress towards LH25 Requirement	\$646,592.29		\$646,102.66

Overall Progress Narrative:

During this quarter no progress was made on the final NSP property located at 6019 W 28th St. This quarter only had admin costs expended.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-2008-0001, Purchase, Rehabilitation, & Rental of	\$0.00	\$0.00	\$0.00
NSP-2008-0002, Cancelled Project	\$0.00	\$0.00	\$0.00
NSP-2008-0003, Purchase, Rehabilitation & Sale of	\$0.00	\$922,596.86	\$900,786.53
NSP-2008-0004, Redevelopment	\$0.00	\$1,417,417.92	\$856,863.20
NSP-2008-0005, Land Bank	\$0.00	\$0.00	\$0.00
NSP-2008-0006, Administration	\$0.00	\$246,354.39	\$206,848.52

Activities

Project # /

NSP-2008-0004 / Redevelopment



Grantee Activity Number: Activity Title: 009 Redevelopment and Sales Program

Activitiy Type:	Activity Status:		
Construction of new housing	Under Way		
Project Number:	Project Title:		
NSP-2008-0004	Redevelopment		
Projected Start Date:	Projected End Date:		
01/15/2009	08/21/2014		
Benefit Type: Direct (HouseHold)	Completed Activity Actual E	nd Date:	
National Objective:	Responsible Organization:		
NSP Only - LMMI	Town of Cicero		
Program Income Account: NSP Program Administration			
Overall	Jan 1 thru Mar 31, 2017	To Date	
Total Projected Budget from All Sources	\$0.00	\$1,236,289.21	
Total Budget	\$0.00	\$1,236,289.21	
Total Obligated	\$0.00	\$1,236,289.21	
Total Funds Drawdown	\$0.00	\$918,797.42	
Program Funds Drawdown	\$0.00	\$682,938.88	
Program Income Drawdown	\$0.00	\$235,858.54	
Program Income Received	\$0.00	\$468,512.30	
Total Funds Expended	\$0.00	\$987,002.51	
Town of Cicero	\$0.00	\$987,002.51	
Most Impacted and Distressed Expended	\$0.00	\$0.00	

Activity Description:

Acquisition for redevelopment of vacant, foreclosed properties, in the Town of Cicero's Target Area that pose a threat to the safety of the community. Buildings will be identified by the Town of Cicero's Building Department's Inspectors. Properties will be aquired, demolished, and redeveloped into new-construction housing, or if possible, redeveloped with gut-rehab.

Location Description:

2725 S 58th Ct. 1620 S 55th Ave. 2724 S 58th Ct. 5113 W 29th Pl. 6019 W 28th St.

Activity Progress Narrative:

No work was done during this quarter for this activity.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total



# of Housing Units	0	4/5
# of Singlefamily Units	0	4/5

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	3/5	4/5	100.00
# Owner Households	0	0	0	1/0	3/5	4/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None

Project # / NSP-2008-0006 / Administration

Amount





Grantee Activity Number: Activity Title: 011 NSP Program Administration

Activity Status:

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Under Way **Project Title:** Administration

08/21/2014

Town of Cicero

Activitiv Type:

Activity Type:
Administration
Project Number:
NSP-2008-0006
Projected Start Date:
01/16/2009
Benefit Type: N/A
National Objective: N/A
Brogram Income Accou

Program Income Account: NSP Program Administration

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	\$0.00	\$246,354.39
Total Budget	\$0.00	\$246,354.39
Total Obligated	\$0.00	\$246,354.39
Total Funds Drawdown	\$140.00	\$224,092.03
Program Funds Drawdown	\$0.00	\$206,848.52
Program Income Drawdown	\$140.00	\$17,243.51
Program Income Received	\$0.00	\$39,505.87
Total Funds Expended	\$140.00	\$224,092.03
Town of Cicero	\$140.00	\$224,092.03
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

General Program Administration of the Town of Cicero's NSP. Funds will be used for staff salaries, equipment, planning, etc...

Location Description:

Town of Cicero Department of Housing 1634 S. Laramie Cicero, IL 60804

Activity Progress Narrative:

The funds expended during this quarter were for TransUnion invoices. The invoices dates and amounts are as follow: 12/25/16 - \$70.00 1/25/17 - \$70.00

Accomplishments Performance Measures

No Accomplishments Performance Measures





Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None

Amount



