Grantee: Cicero, IL

Grant: B-08-MN-17-0003

October 1, 2018 thru December 31, 2018

Grant Number: B-08-MN-17-0003	Obligation Date:	Award Date:
Grantee Name: Cicero, IL	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$2,078,351.00	Grant Status: Active	QPR Contact: Jose Alanis
LOCCS Authorized Amount: \$2,078,351.00	Estimated PI/RL Funds: \$533,605.87	

Total Budget: \$2,611,956.87

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The Town of Cicero, as other communities have faced in recent times, is undergoing a housing market crisis. Homes are being foreclosed upon, or at risk of being foreclosed throughout the Town. These foreclosures have caused property values to decrease, made abandoned and/or empty homes commonplace, and has destabilized the community. Every census tract in Cicero is "high risk" for foreclosure, but seven (7) have been identified as Cicero's target area for NSP Funds: 2133, 8134, 8142, 8136, 8141, 8143, and 8137.

Distribution and and Uses of Funds:

In order to recover from this disaster, The Town of Cicero must get homeowners back into these abandoned, foreclosed homes. The Town will need to have a "qualified" pool of buyers for the current and future stock of foreclosed homes. The Town will need to have qualified contractors to rehabilitate and/or stabilize lead-paint hazards to properties assisted with NSP Funds, and the rehabilitation and/or lead-paint stabilization needs to be carried out in a time efficient manner. The Town will need to publicize their NSP to ensure attention is drawn to it, and to increase the amount of "qualified" homebuyers. The Town will need to work closely with banks, realtors, counseling agencies, and homebuyers to ensure the process of purchasing a home is followed through. The Town will need to measure performance on an on-going basis to determine if the program is meeting and/or exceeding performance goals. The Town will need to be proactive rather than reactive in addressing safety concerns of blighted structures. The Town will need to implement each proposed activity in an efficient manner to ensure the success of the program.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall

Total Budget

Total Projected Budget from All Sources

This Report Period (\$198,412.30) **To Date** \$2,387,956.87

(\$198,412.30)

\$2,387,956.87



Total Obligated	(\$345,338.18)	\$2,241,030.99
Total Funds Drawdown	\$16,226.30	\$2,241,030.99
Program Funds Drawdown	\$0.00	\$1,964,498.25
Program Income Drawdown	\$16,226.30	\$276,532.74
Program Income Received	\$587.90	\$533,605.87
Total Funds Expended	\$10,071.13	\$2,241,030.99
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Funds Expended		
Overall	This Period	To Date
Town of Cicero	\$ 10,071.13	\$ 2,241,030.99

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	99.99%	.00%	.00%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$2,611,695.67	\$.00	\$.00
Limit on Public Services	\$311,752.65	\$.00	\$.00
Limit on Admin/Planning	\$207,835.10	\$238,795.69	\$224,342.03
Limit on Admin	\$.00	\$238,795.69	\$224,342.03
Most Impacted and Distressed	\$.00	\$.00	\$.00
Progress towards LH25 Requirement	\$652,989.22		\$599,459.16

Overall Progress Narrative:

During this quarter the Town received some technical assistance from Joshua Northey in regards to some financial adjustments. Also this quarter, the Town submitted its PY 2017 CAPER, which included the proposed reallocation of the NSP Program Income into the CDBG Program. A Request Transfer Letter dated December 12, 2018 was sent to HUD for approval. In the Letter, the Town of Cicero is requesting to reallocate a portion of the NSP Program Income to CDBG for the 2018 Program Year. Once HUD approves the Transfer Request, the Town will reallocate that funding to CDBG and do an Amendment to the NSP Action Plan.

Also in this quarter, the Town received an appraisal dated October 15, 2018 for the last remaining NSP property located at 6019 W 28th St. This appraisal was required in order for the Town to get a fair market value for the land in order to sell the property. The Town is in the process of getting in contact with the neighbor of the property and offer the land for purchase at a fair market value. If the Town is able to sell the property to the neighbor, the income generated will be used along with the remaining balance of the entitlement grant to focus on Slum and Blight properties around the Town. If the neighbor does not want to purchase the land, then the Town will move to sell the land to another potential buyer at a fair market value.

Once the funding is expended the Town will finally closeout this grant.

Project Summary

Project #, Project Title	This Report	ort To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
NSP-2008-0003, Purchase, Rehabilitation & Sale of	(\$26,428.42)	\$900,786.53	\$874,358.11
NSP-2008-0004, Redevelopment	\$26,428.42	\$1,115,902.43	\$883,291.62



NSP-2008-0006, Administration	\$0.00	\$238,795.69	\$206,848.52
PI Demo, PI Demo	\$0.00	\$132,472.22	\$0.00

Activities

Project # / NSP-2008-0003 / Purchase, Rehabilitation & Sale of



Down Payment Assistance

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Completed

08/31/2010

Town of Cicero

005

Activitiy Type:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP-2008-0003

Projected Start Date:

01/16/2009 Benefit Type:

Direct (HouseHold)

National Objective: NSP Only - LMMI

Program Income Account:

NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$219,042.76
Total Budget	\$0.00	\$219,042.76
Total Obligated	\$0.00	\$219,042.76
Total Funds Drawdown	(\$16,136.00)	\$202,906.76
Program Funds Drawdown	(\$16,136.00)	\$202,906.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,136.00	\$219,042.76
Town of Cicero	\$16,136.00	\$219,042.76
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Down Payment Assistance of 20% the purchase price (up to \$35,000.00)of a vacant foreclosed home in Cicero's Target Area. The assistance is in the form of a 10 year, zero interest, deferred payment, forgivable loan. Also available is the opportunity to receive the balance of \$35,000.00 (up to \$24,999.00) for rehabilitation assistance after closing. The assistance is in the form of a 10 year, zero interest, deferred payment, forgivable loan.

The unit beneficiary and address reporting for this activity will be reported under activity 6. This activity (activity 5 and activity 8) also cover expenses for these same addresses.

Location Description:

3123 S 53rd Ct. 1843 S 58th Ave. 3246 S 59th Ct. 1822 S 57th Ct. 2444 S 56th Ct. 3415 S 54th Ave.

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number:

Activity Title:

Lead Hazard Reduction

Activity Status:

Under Way

08/31/2010

Town of Cicero

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Activitiy Type:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-2008-0003

Projected Start Date:

06/01/2009

Benefit Type:

N/A

National Objective: NSP Only - LMMI

Program Income Account:

NSP Program Administration

Overall Total Projected Budget from All Sources	Oct 1 thru Dec 31, 2018 \$0.00	To Date \$152.614.67
Total Budget	(\$21,810.33)	\$152,614.67
Total Obligated	(\$21,810.33)	\$152,614.67
Total Funds Drawdown	\$26,836.33	\$179,451.00
Program Funds Drawdown	\$26,836.33	\$179,451.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$21,810.33)	\$152,614.67
Town of Cicero	(\$21,810.33)	\$152,614.67
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Lead Hazard Reduction costs in conjunction with the Down Payment Assistance Loan. The Town will inspect properties prior to purchase, and after closing, all identified lead hazards will be treated, and a clearance test will be conducted. Homes under this activity are same as activity 5. Beneficiaries the same as activity 5.

Location Description:

Town of Cicero's Target Area.

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/0
# of Singlefamily Units	0	6/0





		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	6/0	6/0	100.00	
# Owner Households	0	0	0	0/0	6/0	6/0	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None





Grantee Activity Number:

Program Delivery Costs

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Completed

08/31/2010

Town of Cicero

Activitiy Type:

Activity Title:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-2008-0003

Projected Start Date:

01/15/2009

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Program Income Account: NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$64,155.15
Total Budget	\$0.00	\$64,155.15
Total Obligated	\$0.00	\$64,155.15
Total Funds Drawdown	(\$26,106.75)	\$38,048.40
Program Funds Drawdown	(\$26,106.75)	\$38,048.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,106.75	\$64,155.15
Town of Cicero	\$26,106.75	\$64,155.15
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Program delivery costs of the Town's Financing Mechanisms Project. Costs will include appraisals of properties, inspection costs, legal fees to get to closing, and construction management. Activity beneficiaries are the same as activity 5. The unit beneficiary and address reporting for this activity will be reported under activity 6. This activity (activity 5 and activity 8) also cover expenses for these same addresses.

Location Description:

Town of Cicero's Target Area.

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None



Down Payment Assistance (50%AMI)

Completed

08/31/2010

Town of Cicero

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Activitiy Type:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP-2008-0003

Projected Start Date:

04/01/2009

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$309,361.00
Total Budget	\$0.00	\$309,361.00
Total Obligated	\$0.00	\$309,361.00
Total Funds Drawdown	\$0.00	\$309,361.00
Program Funds Drawdown	\$0.00	\$309,361.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$309,361.00
Town of Cicero	\$0.00	\$309,361.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

012

Activity Description:

Down Payment Assistance/Rehabilitation Loan benefitting applicants at or below 50% AMI. The unit beneficiary and address reporting for this activity will be reported under activity 13. This activity (activity 12 and activity 14) also cover expenses for these same addresses.

Location Description:

5414 W 26th St. 1918 S 49th Ct. 1900 S 50th Ct. 5136 W 25th Pl. 3637 S 53rd Ct. 3426 S 55th Ct.

Activity Progress Narrative:

No activity done during this quarter.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total



# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None



013

Lead Hazard Reduction (50% AMI)

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Completed

08/31/2010

Town of Cicero

Activitiy Type:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-2008-0003

Projected Start Date:

04/01/2009 Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account: NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$113,918.00
Total Budget	\$0.00	\$113,918.00
Total Obligated	\$0.00	\$113,918.00
Total Funds Drawdown	(\$11,022.00)	\$102,896.00
Program Funds Drawdown	(\$11,022.00)	\$102,896.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,996.00	\$113,918.00
Town of Cicero	\$5,996.00	\$113,918.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Lead Hazard Reduction Grant coinciding with Down Payment Assistance/Rehabilitation Loans benefitting those applicants at or below 50% AMI. Activity Beneficiaries the same as activity 12.

Location Description:

Town of Cicero Target Area

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6





		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/6	0/0	6/6	100.00
# Owner Households	0	0	0	6/6	0/0	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None





014

Program Delivery (50% AMI)

Completed

08/31/2010

Town of Cicero

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Purchase, Rehabilitation & Sale of Foreclosed

Completed Activity Actual End Date:

Activitiy Type:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-2008-0003

Projected Start Date:

04/01/2009

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$41,694.95
Total Budget	\$0.00	\$41,694.95
Total Obligated	\$0.00	\$41,694.95
Total Funds Drawdown	\$0.00	\$41,694.95
Program Funds Drawdown	\$0.00	\$41,694.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$41,694.95
Town of Cicero	\$0.00	\$41,694.95
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Program delivery costs of the Town's Financing Mechanisms Project (50%AMI). Costs will include appraisals of properties, inspection costs, legal fees to get to closing, and construction management. Activity beneficiaries the same as activity 12. The unit beneficiary and address reporting for this activity will be reported under activity 13. This activity (activity 12 and activity 14) also cover expenses for these same addresses.

Location Description:

Town of Cicero Target Area

Activity Progress Narrative:

No activity done this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0





	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0


Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources	Amo	unt
No Other Funding Sources Found		
Total Other Funding Sources		
Activity Supporting Documents:	None	

Project # / NSP-2008-0004 / Redevelopment





Redevelopment and Sales Program

Activitiy Type:	Activity Status:	
Construction of new housing	Under Way	
Project Number:	Project Title:	
NSP-2008-0004	Redevelopment	
Projected Start Date:	Projected End Date:	
01/15/2009	08/21/2014	
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	Town of Cicero	
Program Income Account: NSP Program Administration		
Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$934,773.72
Total Budget	(\$301,515.49)	\$934,773.72
Total Obligated	(\$301,515.49)	\$934,773.72
Total Funds Drawdown	\$78,026.22	\$996,823.64
Program Funds Drawdown	\$62,049.92	\$744,988.80
Program Income Drawdown	\$15,976.30	\$251,834.84
Program Income Received	\$0.00	\$491,012.12
Total Funds Expended	(\$52,228.79)	\$934,773.72
Town of Cicero	(\$52,228.79)	\$934,773.72
Most Impacted and Distressed Expended	\$0.00	\$0.00

009

Activity Description:

Acquisition for redevelopment of vacant, foreclosed properties, in the Town of Cicero's Target Area that pose a threat to the safety of the community. Buildings will be identified by the Town of Cicero's Building Department's Inspectors. Properties will be aquired, demolished, and redeveloped into new-construction housing, or if possible, redeveloped with gut-rehab.

Location Description:

2725 S 58th Ct. 1620 S 55th Ave. 2724 S 58th Ct. 5113 W 29th Pl. 6019 W 28th St.

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total





# of Housing Units	0	4/5
# of Singlefamily Units	0	4/5

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	3/5	4/5	100.00
# Owner Households	0	0	0	1/0	3/5	4/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None



Activitiy Type:	Activity Status:	
Construction of new housing	Completed	
Project Number:	Project Title:	
NSP-2008-0004	Redevelopment	
Projected Start Date:	Projected End Date:	
09/01/2010	12/31/2010	
Benefit Type: Direct (HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	Town of Cicero	
Program Income Account: NSP Program Administration		
Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$181,128.71
Total Budget	\$0.00	\$181,128.71
Total Obligated	\$0.00	\$181,128.71
Total Funds Drawdown	(\$35,621.50)	\$145,507.21
Program Funds Drawdown	(\$35,621.50)	\$138,302.82
Program Income Drawdown	\$0.00	\$7,204.39
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,621.50	\$181,128.71
Town of Cicero	\$35,621.50	\$181,128.71
Most Impacted and Distressed Expended	\$0.00	\$0.00

015

Activity Description:

The Town of Cicero has Aquired 5111-5113 W. 29th Place. The blighted single-family home on the property will be demolished, and a new-construction "Town Home" with 2-units will be constructed in it's place. 1/2 of this redevelopment has been set aside to be sold to a 50% AMI or lower, mortgageable applicant. The Town may, sell other redeveloped properties to applicants at or below 50% AMI in order to secure affordability, and meet lender rules and regulations.

Location Description:

5111 W 29th Pl.

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total





# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None

Project # / NSP-2008-0006 / Administration



011 NSP Program Administration

Activity Status:

Under Way

Project Title:

Administration

08/21/2014

Town of Cicero

Projected End Date:

Responsible Organization:

Completed Activity Actual End Date:

Activitiy Type:

Administration **Project Number:** NSP-2008-0006 **Projected Start Date:** 01/16/2009 **Benefit Type:** N/A **National Objective:** N/A

Program Income Account: NSP Program Administration

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00	\$238,795.69
Total Budget	(\$7,558.70)	\$238,795.69
Total Obligated	(\$22,012.36)	\$224,342.03
Total Funds Drawdown	\$250.00	\$224,342.03
Program Funds Drawdown	\$0.00	\$206,848.52
Program Income Drawdown	\$250.00	\$17,493.51
Program Income Received	\$587.90	\$42,593.75
Total Funds Expended	\$250.00	\$224,342.03
Town of Cicero	\$250.00	\$224,342.03
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

General Program Administration of the Town of Cicero's NSP. Funds will be used for staff salaries, equipment, planning, etc...

Location Description:

Town of Cicero Department of Housing 1634 S. Laramie Cicero, IL 60804

Activity Progress Narrative:

Adjusting expenditures to match records after draw revisions.

Accomplishments Performance Measures

No Accomplishments Performance Measures





No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None

Project # / PI Demo / PI Demo





Grantee Activity Number:	016		
Activity Title:	PI Demo		
Activitiy Type:	Activity	Status:	
Clearance and Demolition	Planned		
Project Number:	Project	Title:	
PI Demo	PI Demo		
Projected Start Date:	Projecto	ed End Date:	
12/01/2018	11/30/20	19	
Benefit Type: Area (Census)	Comple	ted Activity Actual Er	d Date:
National Objective:	Respor	sible Organization:	
NSP Only - LMMI	Town of	Cicero	
Program Income Account: DEMOLITION PROGRAM INCOME			
Overall	Oct 1 th	nru Dec 31, 2018	To Date
Total Projected Budget from All Sources	\$0.00		\$132,472.22
Total Budget	\$132,472	2.22	\$132,472.22
Total Obligated	\$0.00		\$0.00
Total Funds Drawdown	\$0.00		\$0.00
Program Funds Drawdown	\$0.00		\$0.00
Program Income Drawdown	\$0.00		\$0.00
Program Income Received	\$0.00		\$0.00
Total Funds Expended	\$0.00		\$0.00
Town of Cicero	\$0.00		\$0.00
Most Impacted and Distressed Expended	\$0.00		\$0.00

Activity Description:

The Town will address properties considered slum and blight throughout the Town, using the definition of the Town's ordinance regarding slum and blight. The Town hopes to expend the final funds from the entitlement to address this activity and closeout the program once all funds are expended.

Location Description:

Town-Wide

Activity Progress Narrative:

No work was done during this quarter for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents:

None

